

**JOHN FOUNDATION
REPORT TO BROTHERS TRUST ON MARCH 2023 GRANT**

1. LAND/ BOUNDARY WALLS

- 5.4 Acres of land bought and paid for
- Land is now registered in the name of Asha Jyothi Trust
- We have occupied the land and have employed a watchman to take care of the land
- 6.5 feet height wall construction completed and fully paid for.
- Reenforced with 3 feet barbed wire on top for safety purposes.



2. ELECTRICAL CONNECTION TO THE CAMPUS:

- Twenty Electrical posts installed to bring three phase electricity to the campus.
- Electrical transformer installed in the campus to avoid fluctuation in the electricity.
- Electricity connection is given to the new campus by the electricity board



3. BOREWELL FOR GROUND WATER: One borewell is dug and water motor is installed. There is sufficient water for the construction of buildings with this one borewell. One more borwell is planned during building construction to provide enough water for all the chidlren homes, skills institute and the school.

4. BUILDING CONTRACT:

- Building contractor is finalized for the six first phase building and contract amount is agreed upon.
- Construction work to begin in the first week of September. Following are the buildings contracted for: Ten children homes for boys/Ten children homes for girls/Skills training centre for 1300 students in a year/Dinning hall for 300 children/School for 800 children/Multi-purpose hall that can seat 800 students at one time

5. BUILDING PERMISSION: Following are the building permissions that needs to be obtained in order for us to begin construction:

- No Objection Certificate from the Railways – Obtained/ No Objection Certificate from the Fire Department – Obtained/ No Objection Certificate from the Environment Department – Obtained/ No Objection Certificate from the Insurance Department – Obtained/ No Objection Certificate from local Municipality – Obtained/ Plan Approval from five Departments in Director of Town & Country Planning – Four of them have been obtained and the final one is expected by next week which will allow us to begin construction.

As it is bigger campus, the building permissions took little longer time than the normal. We also had to get special permission from Director of Town & Country Planning apart from the Municipal permissions. We are at the final stages of getting the last approval and thus should be able to begin construction by next week.

Thank you once again for your help and co-operation.
Saji K John – For John Foundation